COMPLETION REPORT

1	Name of the work	Improvements to drains at 8th & 9th cross MEI Layout (Arround Park) in Bagalagunte ward no.
2	Sanctioned Estimate No. & Date	TS no: CE(DD)/86/16-17 dt 10.1.2017
3	Head of Account which is chargeable	PWD 1771
4	Instrument Order NO. & Date	W.O.No CE/DD/59/17-18 dt 3-5-2017
5	Name Of Contractor	Sri. M. N. Ramaiah, NO. 28, 5th Main, Dattatraya nagara, Hoskerehalli, BSK 3rd Stage, Bengaluru- 560085.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	NIL.
7	Measurement recorded in	MBNo 1771 apno 172085 to 172088/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/~~junior Eng~~	ಡಿ.ಎಸ್.ಎಂ.ಟಿ.ಸಿ
	b) Asst. Exe Engineer	ಡಿಡಿಸಿ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.5	1829454	—	170546

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER